



## COMMISSIONING CERTIFICATE

Page: 1 of 1  
Date: 24/11/03  
Rev.: 1.0

RD004 – Commissioning Certificate

CLIENT: H.A. O'Neil

SITE: The George Boutique Hotel, Limerick

JOB NUMBER: JN 3876

PROJECT: The George Hotel BMS Control Syatem

1.	Pre-Commissioning Certificate(s) Checked:	Certificate Checked
2.	Electrical Control Panel(s) Checked:	Panel Checked
3.	All I/O Functionality Checked:	I/O Checked
4.	Control Philosophy Operates as per FDS:	N/A
5.	Site Acceptance Completed:	Completed
6.	All Outstanding Items Completed:	See Handover Cert
7.	All Commissioning Completed:	Completed

COMMENTS: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Commissioning has been completed and the system is ready for handover to client. A backup has been made of the project software, and this master copy has been backed up on the BMS office PC.

ABOVE TEST COMPLETED BY:

NAME: JOHN ROCHE

SIGNATURE:

DATE: 23/11/06